MEETING OF THE BERKSHIRE LOCAL TRANSPORT BODY (BLTB) – THURSDAY 11 NOVEMBER 2021

CONTACT OFFICER: Josie Wragg, Chief Executive, Slough Borough Council, lead officer to the BLTB

Item 4: Thames Valley Berkshire Local Growth Deal 2015/16 to 2020/21

Purpose of Report

- 1. To report on the progress of the <u>Thames Valley Berkshire Local Growth Deal</u>ⁱ, as amended by Growth Deal 2 (<u>£10.2 million further support to Thames Valley Berkshire</u>ⁱⁱ) and Growth Deal 3 (<u>Factsheet GD3</u>ⁱⁱⁱ) with particular reference to the schemes included in the Transport Packages of the <u>Strategic Economic Plan</u>^{iv}; and on the progress of schemes funded by the Business Rates Retention Pilots (BRRP) of 2018/19 and 2019/20. This report also reports on the transport element of the <u>Getting Building Fund</u> (GBF) released in September 2020.
- 2. The headline figure for transport scheme grants under the three Local Growth Deals is £135.926m. This includes £24m of "DfT retained" allocation relating to the Wokingham Distributor Roads. This report provides progress reports on all programme entry schemes and the TVB Smart City Cluster scheme. A further £25m has been released through BRRP1 2018/19 and £11m from BRRP2 2019/20. Thames Valley Berkshire has received £7.5m through the GBF, of which £2,093,000 has been allocated to two transport projects.
- 3. £14.742m LGF was spent on transport schemes in 2015/16, £16.546m in 2016/17, £15.055m in 2017/18, £8.810m in 2018/19 and £12.441m 2019/20; £44.366m in 2020/21. In addition, £22.947m was spent from BRRP and £0.593 from the GBF.

Recommendations

4. That you note the progress made on the schemes previously given programme entry status, as set out in the accompanying summary report.

Other Implications

Risk Management

- 5. The delegation of programme management responsibilities to the LEP/BLTB brings risks. The well-established scrutiny given by both BST(O)F and BLTB meetings is designed to mitigate that risk.
- 6. There will be an element of risk for scheme promoters who invest in developing their schemes to full business case stage in accordance with the approved <u>Assurance Framework</u>. However, there is also risk involved in not developing the schemes; that risk is that any reluctance to bring the schemes forward will result in any final approval being delayed or refused.
- 7. The risks associated with each scheme are monitored locally. Table 4 has been adapted to show the current risk rating of each of the schemes. Completed schemes are shown in blue.

Financial

8. Thames Valley Berkshire LEP has been granted freedoms and flexibilities in managing the Local Growth Deal Capital Programme. This means that we will receive an annual allocation of capital within which it will be our responsibility to manage the award of LGF to individual schemes. This is a positive development for TVB LEP and recognises the confidence that government has in our governance arrangements.

Table 1: Available Finance for Transport Schemes (including digital) in TVB Local Growth Deal, BRRP and GBF

£m	2015/16 – 2020/21
LTB previously approved	14.5
Growth Deal 1	56.1
Growth Deal 1 "DfT Major Schemes"	24.0
Growth Deal 2	7.5
Growth Deal 3	*35.2
Local Growth Deal Total	137.3
BRRP 2018/19 and 2019/20	36.0
Getting Building Fund 2020/21 and 2021/22	2.1
Grand Total	177.2

^{*}Includes funding for Thames Valley Smart City Cluster project, to allow all digital infrastructure funds to be show above

9. The profile and status of the available money in each year is as follows:

Table 2: Local Growth Deal, BRRP and GBF Financial Allocations for Transport Schemes by Financial Year

£m	2015/16	2016/17	2017/18	2018/1 9	2019/20	2020/21	2021/22	Total
Combined Growth Deal 1, 2, 3 and LTB Allocation approved	14.74	16.55	15.06	8.81	12.44	44.37	-	111.96
Growth Deal funding for Smart City Cluster	-	-	0.08	0.25	0.80	0.30	-	1.44
Growth Deal 1 (DfT Major Schemes) <i>indicative</i>	-	-	-	0.87	22.13	1.0	-	24.0
Local Growth Deal Total	14.74	16.55	15.14	9.93	35.37	45.67	-	137.40
BRRP	-	-	-	11.5	10.0	14.5	-	36.0
Getting Building Fund	-	-	-	-	-	2.30	1.50	3.80
Grand Total	14.74	16.55	15.14	21.43	45.37	62.47	1.50	177.20

10. The breakdown of types of projects with allocated LGF, BRRP and GBF monies is shown below:

Table 3: Breakdown of schemes by type by funding allocated

£m	LGF	BRRP	GBF	Total
MRT / P&R projects	23.5	21.1	-	44.6
Railway projects	30.7	-	-	30.7
Highway improvements	24.6	-	2.1	26.7
Unlocking direct housing	21.6	12.3	-	33.9
Regeneration	4.5			4.5
Active travel	6.9			6.9
Revenue projects	0.004	1.5	-	1.5
Digital	1.4	1.1	1.7	4.3
DfT retained	24.0	-	-	24.0
Unallocated funds	n/a	n/a	n/a	n/a
Total funding	137.4	36.0	3.8	177.2

11. The LGF programme closed on 31 March 2021. Where a project did not complete by this date and there was still outstanding expenditure, the LEP was allowed to use freedoms and flexibilities to temporarily allocate the funding to an alternative capital project that took place within the local authority during 2020/21. Once the original projects completes, the LGF will be reallocated back to the original project. This process is known as a capital swap and is an accounting process to ensure that capital grants are defrayed within the correct financial period. Delivery partners confirmed that by the end of March 2021, expenditure was at roughly £79m, against the £112m paid over the LGF period. Roughly £33m was reallocated as a capital swap. The following table shows the amount of capital swap that was required by each local authority:

Table 4: LGF Capital Swap by Local Authority

Local Authority	Amount
West Berkshire Council	£10.8m
Slough Borough Council	£7m
Royal Borough of Windsor and Maidenhead	£6.2m
Wokingham Borough Council	£5.2m
Reading Borough Council	£3m
Bracknell Forest Council	£1m
Total	£33.2m

- 12. Table 5 has been amended to present all project data previously shown across several tables. It shows the final award of scheme finance for 2015/16, 2016/17, 2017/18, 2018/19, 2019/20 and 2020/21. The provisional allocation for 2021/22 is shown for the BRRP and GBF. It also shows Red Amber Green (RAG) risk rating and completed projects in blue, the data that LTB approval was granted or sought and any notes including when future evaluations are due
- 13. Table 5 Local Growth Deal, BRRP and GBF Scheme Funding Profiles

Ref.	Scheme Name	Growth Deal	RAG	Notes	LTB Funding Approval	Start on Site	Completion date	2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	Total
LOCAL GROV	VTH FUND					•		•		•	•		•	
2.01	Newbury: King's Road Link Road	GD1	AG	Outstanding planning issue to be resolved prior to completion	Mar-15	Oct-16	Due Dec 21	0.000	1.335	1.000	0.000	0.000	0.000	2.335
2.02	Bracknell: Warfield Link Road	GD1	С	1-yr impact report published Mar 20	Jan-15	Feb-15	Apr 17; open Oct 18	3.500	0.000	0.000	0.000	0.000	0.000	3.500
2.03	Newbury: London Road Industrial Estate	GD1	С	1-yr impact report published Jul 18 Delays to linked housing	Mar-15	Feb-16	Mar-17	0.500	1.400	0.000	0.000	0.000	0.000	1.900
2.04	Wokingham Arborfield Relief Rd	DfT major	С	1-yr impact report due Mar 22	Jul & Aug 19 via DfT	Aug 19 enabling	Nov-20	0.000	0.000	0.000	0.874	22.126	1.000	24.000
2.05	Newbury: Sandleford Park	GD2	G	Final works underway	Jul-16	Aug-18	Due Dec 21	0.000	0.000	0.000	2.000	0.000	0.000	2.000
2.06	Reading Green Park Railway Station	GD1	А	Further funding gap identified due to changes to NR safety requirements. Awaiting confirmation of additional DfT funds	Nov 14 & Jul 19	Mar-18	Due Jan 22	0.000	0.000	4.575	0.000	4.575	0.550	9.700

Ref.	Scheme Name	Growth Deal	RAG	Notes	LTB Funding Approval	Start on Site	Completion date	2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	Total
2.07	Bracknell: Coral Reef Roundabout	GD1	С	1-yr impact report published Nov 17	Jan-15	Apr-15	Apr-16	2.100	0.000	0.000	0.000	0.000	0.000	2.100
2.08	Slough Rapid Transit Phase 1	GD1	С	1-yr impact report published Mar 20	Jul-14	Dec-15	Dec 17; buses Mar 19	3.100	2.500	0.000	0.000	0.000	0.000	5.600
2.09.01	Sustainable Transport: NCN 422	GD1	С	1-yr impact report due Mar 22	Nov-15	Jan-17	Dec-20	0.000	2.100	1.500	0.200	0.400	0.000	4.200
2.09.02	Sustainable Transport: A4 Cycle (with Bucks)	GD1	С	1-yr impact report published Jul 20	Nov-15	Feb-17	Sep-18	0.000	0.483	0.000	0.000	0.000	0.000	0.483
2.10	Slough A332 Improvements	GD1	С	1-yr impact report published Nov 21	Nov-14	Dec-15	Sep-19	1.267	1.433	0.000	0.000	0.000	0.000	2.700
2.11	South Reading Mass Rapid Transit Phase 1	GD1		1-yr impact report	Nov-15	Aug 16	Jul-19	0.000	2.970	0.000	0.000	0.000	0.000	2.970
2.12	South Reading Mass Rapid Transit Phase 2	GDI	С	published Nov 21	MON-TO	Aug-16	Jui-19	0.000	0.000	1.530	0.000	0.000	0.000	1.530
2.13	Wokingham Thames Valley Park and Ride	GD1	С	Bus service tender is on hold	Jul-17	Feb-18	Nov-20	0.000	0.000	0.000	2.000	0.900	0.000	2.900
2.14	East Reading MRT Phase 1	GD1	Project											
2.25	East Reading MRT Phase 2	GD3	withdrawn											
2.15	Bracknell: Martins Heron	GD1	С	1-yr impact report	Apr-17	Apr-17	Apr-19	0.000	0.200	2.700	0.000	0.000	0.000	2.900

Ref.	Scheme Name	Growth Deal	RAG	Notes	LTB Funding Approval	Start on Site	Completion date	2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	Total
				published Nov 21										
2.16	Maidenhead: Station Access	GD 1	С	1-yr impact report due Nov 22	Nov-17	Jan-19	Oct-21	0.000	0.000	0.000	0.690	1.666	1.394	3.750
2.17	Slough: A355 route	GD 1	С	1-yr impact report published Jul 18	Nov-14	Dec-15	Feb-17	2.275	2.125	0.000	0.000	0.000	0.000	4.400
2.18	Not used													
2.19	Bracknell: Town Centre Regeneration Infrastructure	GD 2	С	1-yr impact report published Mar 19	Nov-15	Apr-15	Sep-17	2.000	0.000	0.000	0.000	0.000	0.000	2.000
2.20	Not used													
2.21	Slough: Langley Station Access	GD 2	С	1-yr impact report published Nov 21	Nov-16	Mar-18	Feb-20	0.000	0.000	1.500	0.000	0.000	0.000	1.500
2.22	Slough: Burnham Station Access	GD 2	С	1-yr impact report published Jul 20	Mar-16	Jan-17	Apr-19	0.000	2.000	0.000	0.000	0.000	0.000	2.000
2.23	Reading: South Reading MRT Ph 3-4	GD 3	G	Final works underway. See BRRP below.	Nov-17	Mar-18	Due Nov 21	0.000	0.000	2.250	0.090	0.000	0.000	2.340
2.24	Newbury: Railway Station	GD 3	А	Risks remain due to complexity and size of project.	Conditional Jul 18, lifted Feb 19	Jan-19	Due Aug 22	0.000	0.000	0.000	3.630	0.000	3.061	6.691

Ref.	Scheme Name	Growth Deal	RAG	Notes	LTB Funding Approval	Start on Site	Completion date	2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	Total
2.25	East Reading MRT Phase 2 - See 2.14 above													
2.26	Wokingham: Winnersh Re	lief Road F	hase 2 - See	BRRP below										
2.27	Maidenhead Town Centre: Missing Links	GD 3	AG	Additional work to bridge from ground investigations are delaying completion.	Conditional Nov 18, lifted Sep 19	Nov-20	Due Mar 22	0.000	0.000	0.000	0.000	0.000	2.242	2.242
2.28	Bracknell: A3095 Corridor	GD 3	С	1-yr impact report due Jul 22	Jul-18	Oct 18 enabling	Jun-21	0.000	0.000	0.000	0.200	1.800	3.519	5.519
2.29	Wokingham: Winnersh Triangle Park & Ride	GD 3 resrv.	Α	Discovery of a water main running along proposed foundations for carpark causing delay. Awaiting revised programme of works.	Conditional Mar 19, lifted May 19	Apr-21	Due Jun 22	0.000	0.000	0.000	0.000	0.000	4.240	4.240
2.30	TVB Smart City Cluster – S	See below												
2.31	Slough: Stoke Road Area Regeneration	GD 3 resrv.	AG	Risk to deadline due to rail project complexity.	Jul-19	Aug 19 enabling	Due Mar 22	0.000	0.000	0.000	0.000	1.000	6.650	7.650
2.32	Maidenhead: Housing Sites Enabling Work Ph. 1	GD 3 resrv.	G	Work underway. See BRRP below	Conditional Jan 19, lifted Jul 20	Nov-20	Due Mar 22	0.000	0.000	0.000	0.000	0.000	4.254	4.254

Ref.	Scheme Name	Growth Deal	RAG	Notes	LTB Funding Approval	Start on Site	Completion date	2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	Total
2.33	GWR: Maidenhead to Marlow Branch Line Upgrade	GD 3 resrv.	Project withdrawn											
2.34	Slough MRT Phase 2 – see	BRRP belo	ow											
2.35	Reading: Reading West Station Upgrade	GD 3 resrv.	А	Risks as GWR works are yet to start but no indication of issues.	Nov-19	Feb-21	Due Nov 22	0.000	0.000	0.000	0.000	0.000	3.100	3.100
2.36	Wokingham: Coppid Beech Park and Ride	GD 3 resrv.	G	Work underway	Mar-20	Feb-21	Due Dec 21	0.000	0.000	0.000	0.000	0.000	2.400	2.400
2.37	Bracknell: A322 A329 Corridor Improvements	GD 3 resrv.	G	Work underway	Nov-19, amendment Jun 20	Nov-20	Due Dec 21	0.000	0.000	0.000	0.000	0.000	0.400	0.400
2.38	Theale Station Upgrade	GD 3 resrv.	А	Risks due to complexity of railway project.	Conditional June 20, lifted Dec 20	Mar-21	Due Oct 22	0.000	0.000	0.000	0.000	0.000	4.000	4.000
2.39	Wokingham: Coppid Beech northbound on- slip widening	GD 3 resrv.	Project withdrawn											
2.40	Windsor: Town Centre Package	GD 3 resrv.	AR	Main contractor retender underway due to increased costs.	Jul-20	Mar-21	Due Jul 22	0.000	0.000	0.000	0.000	0.000	1.563	1.563
2.41	Not used													
2.42	South Wokingham Distrib BRRP below	utor Road	– Eastern Gato	eway – see										

Ref.	Scheme Name	Growth Deal	RAG	Notes	LTB Funding Approval	Start on Site	Completion date	2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	Total
2.43	Wokingham: Barkham Bridge	GD 3 resrv.	С	1-yr impact report due Mar 22	Nov-19	Nov-19	Feb-21	0.000	0.000	0.000	0.000	2.100	2.136	4.236
2.44	Reading Buses: Completing the Connection	GD 3 resrv.	С	1-yr impact report due Mar 22	Conditional July 20 lifted Nov 20	Nov-20	Mar-21	0.000	0.000	0.000	0.000	0.000	1.541	1.541
2.45	Slough Langley High Street phase 1	GD 3 resrv.	AG	Unexpected utility discoveries pushing completion to March 22.	Conditional June 20 lifted Oct 20	Feb-21	Due Mar 22	0.000	0.000	0.000	0.000	0.000	1.324	1.324
2.46	Slough Langley High Street phase 2	GD 3 resrv.	AG	Unexpected utility discoveries pushing completion to March 22.	Conditional Jul 20 lifted Oct 20	Feb-21	Due Mar 22	0.000	0.000	0.000	0.000	0.000	1.033	1.033
2.47	Bracknell Town Centre The Deck	GD 3 resrv.	С	1-yr impact report due Nov 22	Conditional Nov 20, lifted Dec 20	Feb-21	Aug-21	0.000	0.000	0.000	0.000	0.000	0.956	0.956
N/a	Independent assessment costs	GD 3 resrv.	N/a					0.000	0.000	0.000	0.000	0.000	0.004	0.004
					Total LGF Spe			14.742	16.546	15.055	9.684	34.567	45.367	135.961
					Unallocated	LGF								0.000
2.30	TVB Smart City Cluster	LGF	G	Final works underway. See BRRP below.	Nov 17 by LEP Board	Jan-18	Due Dec 21	0.000	0.000	0.083	0.255	0.802	0.300	1.440

Ref.	Scheme Name	Growth Deal	RAG	Notes	LTB Funding Approval	Start on Site	Completion date	2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	Total
BUSINESS RA	ATES RETENTION PILOT		•											
Ref.	Scheme Name	Growth Deal	RAG	Notes	LTB Funding Approval	Start on Site	Completion date			2018/19	2019/20	2020/21	2021/22	Total
Capital Proje	ects													
2.23	Reading: South Reading MRT Ph 3-4	BRRP	G	Final works underway. See BRRP below.	Nov-17	Mar-18	Due Nov 21			7.808	0.000	0.000	0.000	7.808
2.26	Wokingham: Winnersh Relief Road Phase 2	BRRP	С	Ph 1 privately funded. Moved from LGF. 1-yr impact report due Jul 22	Conditional Nov 18, lifted Feb	Jan-19	May-21			3.000	3.260	0.000	0.000	6.260
2.32	Maidenhead: Housing Sites Enabling Work Ph. 1	BRRP	G	See LGF above	Conditional Jan 19, lifted Jul 20	Nov-20	Due Mar 22			0.000	0.000	0.000	1.027	1.027
2.34	Slough MRT Phase 2	BRRP	AR	Project split in 2: MRT to complete Oct 21; P&R Dec 22 with increased scope (EV & hydrogen hub)	Jan-19	Aug-19	Due Dec 22			0.000	1.000	3.000	9.300	13.300
2.42	South Wokingham Distributor Road – Eastern Gateway	BRRP	G	Work underway	Nov-19	Oct-19	Due Mar 22			0.000	5.000	0.000	0.000	5.000

Ref.	Scheme Name	Growth Deal	RAG	Notes	LTB Funding Approval	Start on Site	Completion date	2015/16	2016/17	2017/18	2018/19	2019/20	2020/21	Total
2.30	TVB Smart City Cluster	BRRP	G	Additional BRRP awarded	Mar-20	Jan-18	Due Dec 21			0.000	0.293	0.284	0.000	0.577
4.0	Superfast Berkshire	BRRP	G	Moved from LGF (digital)	Mar-20	Jul-15	Due Mar 22			0.000	0.436	0.111	0.000	0.547
					Total BRRP S	pend - Capi	tal			10.808	9.989	3.395	10.327	34.519
Revenue Pro	jects													
N/a	BLIS development	BRRP	N/a	Work completed						0.044	0.046	0.000	0.000	0.090
N/a	Business Case Preparation	BRRP	N/a	6 proposals approved						0.600	0.000	0.000	0.000	0.600
N/a	Forward Plans Team	BRRP	N/a	Proposals being developed	Mar-20	Oct-20	Mar-21			0.000	0.000	0.065	0.685	0.750
N/a	Independent assessment of 1 & 5 year evaluations	BRRP	N/a	Transferred from LGF by adjusting LGF / BRRP proportions for project 2.32	Due Jul 21	Due Nov 21	Due Mar 27			0.000	0.000	0.000	0.041	0.041
					Total BRRP S	pend - Reve	nue			0.644	0.046	0.065	0.726	1.481
					Total BRRP S	pend				11.452	10.035	3.460	11.053	36.000
					Unallocated	BRRP								0.000
GETTING BU	ILDING FUND											2020/21	2021/22	Total
GBF1	Slough Langley High Street phase 3	GBF	А	Awaiting start on site	Cond. Nov 20; lifted May 21	Due Oct 21	Due Mar 22					0.593	1.050	1.643
GBF15	Bracknell A322 A329 Corridor Improvements	GBF	А	Awaiting start on site	Jul-21	Due Jan 22	Due Mar 22					0.000	0.450	0.450
					Total GBF Sp	end						0.593	1.500	2.093

- 14. Included in the information above is detail relating to 2.30 TVB Smart City Cluster. The project delivers three key deliverables:
 - a. <u>Smart city platform</u>: consisting of an Internet of Things (IoT) or Lora Wan communication platform across all six Berkshire Local Authorities and a cross-authority open data platform. This is enabling infrastructure for the delivery of a wide range of IoT technologies including traffic signal communications which will provide the revenue savings to maintain and operate the system.
 - b. <u>Challenge funded IoT solutions</u>: grant funded IoT solutions to real Local Authority challenges which the private sector has responded to. These grants were awarded through competition and on the basis of co-funding.
 - c. <u>Cross authority / cross sector smart city group</u>: This includes a Steering Group to oversee the project delivery and act as a catalyst for wider smart city debate, project development and funding.

Human Rights Act and Other Legal Implications

15. The <u>Assurance Framework</u> referred to above identifies the steps that scheme promoters should take in order to secure financial approval from the LTB. There are, in effect, two layers of scheme approval. The first, and primary layer rests with the scheme promoter (all the schemes referred to in this report are being promoted by Local Authorities). In order to implement the schemes in question, each promoter will need to satisfy themselves that all the legal implications have been considered and appropriately resolved. The secondary layer of approval, given by the LTB, is concerned with the release of funds against the detailed business case. The arrangements for publication of plans via the LEP and promoters' websites, the arrangements for independent assessment and the consideration of detailed scheme reports are appropriate steps to ensure that any significant Human Rights Act or other legal implications are properly identified and considered.

Supporting Information

- 16. The Thames Valley Berkshire LEP website has published summary information about all its Growth Deal-funded projects, including all transport projects. Please go to Thames Valley Berkshire Local Growth Fund viiand Business Rates Retention Pilotviii e-Books.
- 17. There is a detailed progress report on each of the schemes in the accompanying composite report.

Monitoring and Evaluation

18. The Monitoring and Evaluation Plan for the Thames Valley Berkshire Growth Deal has now been agreed with government. In addition to the need for transport scheme promoters to collect and publish monitoring and evaluation reports that comply with DfT guidance for capital schemes, there will be requirements to cooperate with the overall monitoring and evaluation plan for the Growth Deal.

- 19. The difference between the two processes is that one concentrates on the transport impacts and the other on the economic impacts. The basic information required from each scheme promoter is set out in the scheme proformas. This requirement is less onerous for schemes under £5m Growth Deal contribution and runs to much more detail for the larger schemes.
- 20. For most schemes there will be little or no additional Growth Deal monitoring burden beyond that already signalled. Extra effort may be required to comply with the standard set out in the Monitoring and Evaluation plan which is "accurate, timely, verified and quality assured monitoring data". For schemes mentioned by name in the Monitoring and Evaluation Plan (see list below) there will be a separate discussion about the duties on the scheme promoter:

2.01 Newbury: King's Road Link Road

2.04 Wokingham: Distributor Roads Programme

2.06 Reading: Green Park Railway Station

2.08 Slough: Rapid Transit Phase 1

Background Papers

Each of the schemes referred to above has a proforma summarising its details. Both the LEP and LTB prioritisation processes and scoring schemes are also available background papers. The Monitoring and Evaluation Plan for TVB Growth Deal is also available.

ihttps://www.gov.uk/government/uploads/system/uploads/attachment data/file/327587/35 Thames Valley Berkshire Growth Deal.pdf

[&]quot;https://www.gov.uk/government/uploads/system/uploads/attachment_data/file/399438/Thames_Valley_Berkshire_Fac_tsheet.pdf

iiihttps://www.gov.uk/government/uploads/system/uploads/attachment_data/file/589268/170202_Thames_Valley_Berk shire_LEP_GD_factsheet.pdf

iv http://www.thamesvalleyberkshire.co.uk/documents?page=1&folder=192&view=files

vhttp://www.thamesvalleyberkshire.co.uk/berkshire-strategic-transport-forum

vihttp://www.thamesvalleyberkshire.co.uk/berkshire-strategic-transport-forum

vii https://spark.adobe.com/page/IUILI858NStY0/

viii https://spark.adobe.com/page/6LOjEtuDgacVm/